

Date:

City:

RV PARK Name:

General Comments:

1. Any relocation of existing facilities or extension of line that has to be built specifically to feed the RV Park will be at full cost to the developer.
2. All lot corners must be marked with stakes clearly identifying the lot number and all utility easement widths and road crossing requirements will be defined on the plat before Ozarks will begin construction.
3. All off site easements that are needed for Ozarks to extend electrical service to the RV Park property must be obtained by developer and easement documentation provided to Ozarks before work begins. On site easements must be shown on plat and recorded with the county.
4. All conduits placed for the road crossings will be installed by the developer and must be 4 inch schedule 40 conduits at 48 inch in depth at final grade and marked with a post to identify the end of conduits. Conduits must extend past the edge of any obstructions so that they are accessible during construction. The number of conduits at the crossing will be determined by each utility provider that will be using the conduits at the road crossing. (Bare minimum of 5 Pipes)
5. Developer must provide Ozarks Electric with a Digital copy (AutoCAD) of the Final plat. All conduits for road crossings and specific widths of U.E., Lot size, St. Light location and address to Lot must be shown on final plat before Ozarks Electric will sign the final plat.
6. Developer is responsible for a percentage of the total cost of construction which is determined at the time the engineering design for electrical service) There will be extra charges to the Developer when extra time or materials are used for rock trenching, boring, select material bedding, shoring, dewatering, etc.
9. All Utility Easements to be cleared of all trees, brush, dirt piles, buildings and debris so that the easement is accessible with equipment. If easement is not cleared developer may be subject to extra charges.
10. Developer must notify Staking Tech. if they are interested in Ozarks Street Lights or if they will be installing their own. If interested in Ozarks Street Light a picture will be provided if asked. Will need St. Light location on final plat. If developer decide to go with their own contact Cooperative representative below.
11. Please contact Ozarks Electric when construction begins on RV Park and again when construction is within three months of completion.

Wes Mahaffey At (479)263-2167 or wmahaffey@ozarksecc.com

Additional Comments: